

BRENTWOOD BOROUGH SCHOOL DISTRICT

NEW ELEMENTARY SCHOOL MONTHLY PROJECT UPDATE



HHS DR
ARCHITECTS
ENGINEERS



Massaro
CM SERVICES, LLC

Progress in Area A – Concrete Slab on Grade Poured



HHS DR
ARCHITECTS
ENGINEERS



Massaro
CM SERVICES, LLC

Progress in Area A – Masonry Progress



HHS DR
ARCHITECTS
ENGINEERS



Massaro
CM SERVICES, LLC

Progress in Area A – Gym



- Masonry – 35%



HHS DR
ARCHITECTS
ENGINEERS



Massaro
CM SERVICES, LLC

Progress in Area A



- Masonry – 45%
- Concrete Slab on Grade pours are ongoing



HHS DR
ARCHITECTS
ENGINEERS



Massaro
CM SERVICES, LLC

Courtyard



HHS DR
ARCHITECTS
ENGINEERS



Massaro
CM SERVICES, LLC

Progress in Area B – Storm Shelter / Cafeteria



- Spray Fireproofing Complete
- MEP Rough ins ongoing



HHSDR
ARCHITECTS
ENGINEERS



Massaro
CM SERVICES, LLC

Progress in Area B – Roof Complete



HHS DR
ARCHITECTS
ENGINEERS



Massaro
CM SERVICES, LLC

PROGRESS IN AREA B - KITCHEN



- MEP Rough in Ongoing



HHS DR
ARCHITECTS
ENGINEERS



Massaro
CM SERVICES, LLC

Area B Ground Floor – Mechanical Room



HHS DR
ARCHITECTS
ENGINEERS



Massaro
CM SERVICES, LLC

Area C Ground Floor – Typical Classroom



HHS DR
ARCHITECTS
ENGINEERS



Massaro
CM SERVICES, LLC

Area C Ground Floor – Art Classroom



HHS DR
ARCHITECTS
ENGINEERS



Massaro
CM SERVICES, LLC

Area C Ground Floor – C002a MDF



HHS DR
ARCHITECTS
ENGINEERS



Massaro
CM SERVICES, LLC

Area C Ground Floor – Plumbing Fixtures in Restrooms



Area C Ground Floor – Water Fountains



HHS DR
ARCHITECTS
ENGINEERS



Massaro
CM SERVICES, LLC

Area C – Ground Floor – Overall Progress



Painting & Ceramic Tile - 100%

Ceiling Grid - 75%

Light Fixtures - 90%

Data Cabling - 100%



HHSDR
ARCHITECTS
ENGINEERS



Massaro
CM SERVICES, LLC

Area C 1st Floor – Typical Classroom



HHS DR
ARCHITECTS
ENGINEERS



Massaro
CM SERVICES, LLC

Area C 1st Floor – Media Center



HHS DR
ARCHITECTS
ENGINEERS



Massaro
CM SERVICES, LLC

Area C – 1st Floor – Overall Progress



MEP & Fire Protection
Rough Ins – 100%

Drywall – 95%

Painting & Ceramic Tile – 90%

Ceiling Grid – 35%

Light Fixtures – 35%

Data Cabling – 100%



HHS DR
ARCHITECTS
ENGINEERS



Massaro
CM SERVICES, LLC

Area C 2nd Floor – Corner Classroom



HHS DR
ARCHITECTS
ENGINEERS



Massaro
CM SERVICES, LLC

Area C 2nd Floor – Typical Classroom



HHS DR
ARCHITECTS
ENGINEERS



Massaro
CM SERVICES, LLC

Area C 2nd Floor – Restroom Tile Work



HHS DR
ARCHITECTS
ENGINEERS



Massaro
CM SERVICES, LLC

Area C – 2nd Floor – Overall Progress



MEP & Fire Protection
Rough Ins – 100%

Drywall Progress – 85%

Data Cabling Underway



HHS DR
ARCHITECTS
ENGINEERS



Massaro
CM SERVICES, LLC

Area C 3rd Floor – Typical Classroom



HHS DR
ARCHITECTS
ENGINEERS



Massaro
CM SERVICES, LLC

Area C – 3rd Floor – Overall Progress



MEP Rough Ins – 100%

Fire Protection Rough In – 100%

Drywall -50%

Window Installation Ongoing



HHS DR
ARCHITECTS
ENGINEERS



Massaro
CM SERVICES, LLC

Area C – Roof



Sail Posts Secured and
Concrete Poured

Starting playground
surfacing soon



HHSDR
ARCHITECTS
ENGINEERS



Massaro
CM SERVICES, LLC

Area C – Roof – Canopy at Elevator



HHS DR
ARCHITECTS
ENGINEERS



Massaro
CM SERVICES, LLC

Area C – Brick Progress

North Elevation – 80%

South Elevation – 100%

West Elevation – 100%

East Elevation – 55%



South Elevation



HHS DR
ARCHITECTS
ENGINEERS



Massaro
CM SERVICES, LLC

Storm Work



HHS DR
ARCHITECTS
ENGINEERS



Massaro
CM SERVICES, LLC

Storm Work at Church



HHS DR
ARCHITECTS
ENGINEERS



Massaro
CM SERVICES, LLC

Duquesne Light Started Work on Power Lines



HHS DR
ARCHITECTS
ENGINEERS



Massaro
CM SERVICES, LLC

District Held Media Day



 **HHS DR**
ARCHITECTS
ENGINEERS

 **Massaro**
CM SERVICES, LLC

Jobs in Construction Presentation by Massaro



HHS DR
ARCHITECTS
ENGINEERS



Massaro
CM SERVICES, LLC

OVERALL PROGRESS



Upcoming Work:

- Complete Mechanical, Electrical and Plumbing Rough In at Area B
- Area A – Steel Joist & Decking
- Start Mechanical, Electrical and Plumbing Rough In at Area A
- Complete Painting & Tile 2nd Floor Area C
- Complete Drywall – 3rd Floor
- Complete Window installation at Area C
- Continue block and brick installation
- Concrete Slab on Grade in Gym
- Playground Surfacing

Project Schedule

- Mucci's schedule update dated 4/6/2026 shows the project completing on time; however, MCMS does have concerns. We are trying to schedule a meeting to discuss the overall schedule and plans to address concerns.



Project Stats:

- Project is at 120 day with no recordable injury



HHS DR
ARCHITECTS
ENGINEERS



Massaro
CM SERVICES, LLC

THANK YOU!

QUESTIONS?

